



# Progress of Injector Linac

**Kazuro Furukawa  
for Injector Linac**



# Mission of electron/positron Injector in SuperKEKB

## ◆ 40-times higher Luminosity

❖ Twice larger storage beam

→ Higher beam current at Linac

❖ 20-times higher collision rate with nano-beam scheme

❏ → Low-emittance even at first turn

→ Low-emittance beam from Linac

❏ → Shorter storage lifetime

→ Higher Linac beam current

## ◆ Linac challenges

❖ Low emittance e-

❏ with high-charge RF-gun

❖ Low emittance e+

❏ with damping ring


❖ Higher e+ beam current

❏ with new capture section

❖ Emittance preservation


❏ with precise beam control

❖ 4+1 ring simultaneous injection





# Injector Linac Operational History





# Operation Statistics

## ◆ FY2013 Statistics

- ❖ **Operation time: 5315 hours (FY2012 -0.3%)**
  - ✧ **PF/PF-AR Injection and Commissioning for SuperKEKB**
- ❖ **Failure rate: 0.43% (FY2012 -0.87 point)**
  - ✧ **Failures include stand-by devices**
  - ✧ **Not all of failures affected the injections**
- ❖ **Failure rate was the best in these 20 years**
  - ✧ **Earthquake recovery goes well**
  - ✧ **Old devices do not reach their lifetimes yet**
  - ✧ **Commissioning for SuperKEKB is performed deliberately**



# Positron Generation

## ◆ 4-times more positron is required at SuperKEKB than KEKB

- ❖ Safety measure was taken after cable fire during the test of Flux Concentrator (FC)
- ❖ New components in 100-m capture section were tested in steps
- ❖ High voltage tests in tunnel in April
- ❖ Beam tests with electron in May




# Positron generation for SuperKEKB



- New positron capture section after target with Flux concentrator (FC) and large-aperture S-band structure (LAS)
- Satellite bunch (beam loss) elimination with velocity bunching
- Pinhole (2mm) for electrons beside target (3.5mm)
- Beam spoiler for target protection



# First Positron Observation from New Generator

- ◆ Devices and primary electron beam studied
- ◆ First positron signal confirmed on Jun.5
- ◆ Positrons transferred to the beam dump on Jun.6
- ◆ Consistent with simulation designs
- ◆ Expect design achievement after full constructions



# Positron from New Positron Capture Section


- ◆ Generated positron  $\sim 0.1$  nC was transferred to the entrance of damping ring
- ◆ With higher magnetic and electric field, 4-nC positron will be generated
- ◆ Target shield (40cm x 6m long) will be finalized
- ◆ Alignment will be improved  
3mm  $\rightarrow$  0.1mm






# (1) FC current


Positron Yield vs. Flux Concentrator current



## (2) Bridge Coil current




# (3) DC solenoid 1-5 current






# (4) DC solenoid 1-6 current




# (5) e+ RF phase [1-5と1-6の位相関係は固定]

FCの広いアクセプタンスのおかげで減速捕獲でもほぼ同じ収量が得られる。  
減速捕獲の方が陽電子のバンチ長、エネルギー広がりが小さい。






# (6) Acc-field grad./phase at 1-5





# (6-2) Acc-field grad. [MV/m] at 1-5





# Positron Generation

- 1) Installation of positron generator for SuperKEKB in April 2014**  
(Beamline construction since summer 2013)  
(positron target, spoiler, Flux Concentrator, bridge coils, LAS structures [x6], DC solenoids [16+13], e+/e- separator, quads [>90])
- 2) Commissioning of positron beam, observation of the first positron after reconstruction for SuperKEKB, further improvements expected**

	Primary e- [nC]	Positron [nC]	Efficiency	Parameters
June 2014	0.6	0.12	20%	FC 6.4kA, Solenoids 370A, LAS capture field 10 MV/m
Specification (at SY2)	10.0	5.0	50%	FC 12kA, Solenoids 650A, LAS capture field 14 MV/m
DR injection (2016?)		4.0	40%	Energy spread acceptance 0.5%

- 3) Oct.~Dec.2014 : Linac commissioning**  
Jan.~Mar.2015 : Construction  
Jul.~Sep.2015 : Construction

Apr.~Jun. : Linac commissioning  
Oct. : LER injection






# Facility for Electric Power and Cooling Water

- ◆ Linac needs electricity and cooling water extensions, especially for positron generator upgrade, that was planned in FY2012
- ◆ Separate building construction in FY2013 not to impact PF/PF-AR
- ◆ Facility extensions performed during summer 2014

## SuperKEKB injector







[1] Sector 1,2  
Electricity and cooling water addition for new positron generator  
+920 kVA, +900 L/min

[2] Sector 2,3  
Electricity addition for new damping ring  
+310 kVA

[3] Sector 5  
Electricity and cooling water addition for energy compression, beam diag., injection beamlines  
+300 kVA, +460L/min

# Photo cathode RF gun development



- ◆ 5.6 nC / bunch was confirmed
- ◆ Next step: 50-Hz beam generation & Radiation control




# Photo cathode RF gun improvement


- ◆ Crucial for high-current low-emittance beam
- ◆ New Ir5Ce cathode and new cavity QTWSC were successful
- ◆ Basic features were confirmed at 2 ~ 5 Hz
- ◆ Expect beam parameter and stability performance at 50 Hz
- ◆ Staged laser system improvements with beam measurements
- ◆ Regenerative amplifiers were replaced with multi-pass amplifiers for their heat to achieve 25 Hz then 50 Hz

# Emittance Preservation and Alignment

- ◆ **If Device is off center of the beam**
  - ❖ Focusing magnet (quad) kicks the beam bunch
  - ❖ Accelerating structure (cavity) excites wakefield, to bend the tail
- ◆ **Distorted bunch in banana shape**
  - ❖ Emittance dilution or blow-up, even 100 times larger
    - ✧ Depending on the beam optics and the beam charge
- ◆ **Alignment and orbit correction is crucial to preserve the emittance**



Sugimoto et al.




Transverse beam distribution in time direction


# Emittance Preservation

- ◆ Offset injection may solve the issue
- ◆ Orbit have to be maintained precisely
- ◆ Mis-alignment should be  $<0.1\text{mm}$  locally,  $<0.3\text{mm}$  globally

Mis-alignment leads to Emittance blow-up



Orbit manipulation compensates it



Sugimoto et al.




# Alignment

- ◆ High-precision alignment was not necessary in PF and KEKB injections, and it was much damaged by earthquake in 2011.
- ◆ Instead of flexible-structure girder before earthquake, rigid-structure was adopted with jack-volts and fixed supports.
- ◆ Reflector pedestals are mounted onto quad magnets and accelerating cavities for laser-tracker measurement.
- ◆ Iterative measurement and adjustment with 500-m straight laser and position sensors should enable 0.3-mm global alignment.
- ◆ Laser tracker should enable 0.1-mm measurement within 10-m girder unit.
- ◆ Displacement gauges, hydrostatic leveling, inclinometer are also employed.
- ◆ Remote measurement system and girder mover system will be necessary for longer term, and are under development.


# Alignment work at summer 2014

- ◆ For the first time at 3-5 sectors
- ◆ Horizontal axis: sensor number from sector C, 1-4, to sector 5 (~80 m/sector)
- ◆ Vertical axis: voltage (~displacement at 0.25~0.5mm/V)
- ◆ Some girders were not yet upgraded
- ◆ Moved up to 3 mm not to break vacuum



# Alignment work during summer 2014

- ◆ Several measurements during summer
- ◆ Measurement reproducibility was confirmed up to ~0.2 mm
- ◆ While there existed many conflicting measurements, consistent scheme has been established
- ◆ Movement of tunnel by several 10's of micrometer was observed (→ mover)





# Instrumentation

- ◆ **RF stability is crucial for the beam**
  - ❖ LLRF monitor is being developed
  - ❖ 60 high-power klystrons and 10 middle-power systems
  - ❖ 50Hz synchronized data acquisition with event (beam-mode) recognition
  - ❖ 0.1% amplitude and 0.1degree phase resolution
- ◆ **BPM precision improvement**
  - ❖  $100\ \mu\text{m} \rightarrow 50\ \mu\text{m} \rightarrow < 10\ \mu\text{m}$
  - ❖ Event recognition
  - ❖ Mass production is underway
- ◆ **Other beam monitors**





## Staged Radiation Control License towards SuperKEKB

- ◆ Two licenses were approved in June 2014
- ◆ [1] Beam diagnostic station at #A2 just after gun
  - ❖ for 1250nC/s at 50Hz 2bunches
- ◆ [2] Beam dump at #28 just before damping ring
  - ❖ for 10nC/s with positrons
- ◆ Radiation measurements especially at positron generator
  - ❖ Indispensable to estimate radiation at >100 times higher beam
- ◆ Both approved
- ◆ Soon apply for the next license at ~May.2015




# Linac Schedule Overview (as of Mar.2014)

RF-Gun e- beam  
commissioning  
at A,B-sector  
Qe- = 5nC

e- commiss.  
at A,B,J,C,1  
Qe- = 5nC

e+ commiss.  
at 1,2 Qe+ = 0.5nC (FC, DCS, Qe- 50%)  
e- commiss.  
at 1,2,3,4,5 Qe- = 5nC






# Linac Schedule Overview (Newer)

RF-Gun e- beam commissioning at A,B-sector  $Q_e = 5nC$

e- commiss. at A,B,J,C,1  $Q_e = 5nC$


e+ commiss. at 1,2  $Q_{e+} = 0.5nC$  (FC, DCS,  $Q_e = 50\%$ )  
e- commiss. at 1,2,3,4,5  $Q_e = 5nC$





# Summary

- ◆ **Steady progress towards first MR injection in 2015**
- ◆ **Will finish earthquake disaster recovery in 2014**
- ◆ **Will make staged improvements before 2017**
- ◆ **Will balance between final beam quality and stable/staged operation**
- ◆ **Will select optimized route depending on available resources**













# Positron Source


- ◆ High current positron is required
- ◆ Positron capturing with flux concentrator (FC) and large aperture s-band structure (LAS)
- ◆ Deceleration field to reduce satellite bunches
- ◆ Pinhole beside target for electron beam
- ◆ Protection system with beam spoilers

# Flux Concentrator Assembly






# Energy profiles and beam properties



- e-/e+ beams are delivered to 4-rings with different current & energy.
- Beam acceleration modes must be switched by 50 Hz pulse-by-pulse for top-up injection.



Beam optics should satisfy the fast beam-mode switching.



# Pulse-to-pulse modulation

## ◆ Four PPM virtual accelerators for SuperKEKB project

maybe with additional PPM VAs for stealth beam measurements

based on Dual-tier controls with EPICS and event-system

