



Present Status of Injector Linac and Damping Ring

Kazuro Furukawa
for injector linac and damping ring, KEK



Mission of electron/positron Injector Complex in SuperKEKB

◆ 40-times higher Luminosity

❖ 20-times higher collision rate with nano-beam scheme

✧ → Low-emittance even at first turn

→ Low-emittance beam from Injector

✧ → Shorter storage lifetime

❖ Twice larger storage beam

→ Higher beam current from Injector

◆ Injector challenges

❖ Low emittance e-

✧ with high-charge RF-gun

❖ Low emittance e+

✧ with damping ring


❖ Higher e+ beam current

✧ with new capture section and BTs

❖ Emittance preservation

✧ with precise alignment & beam control

❖ 4+1 ring simultaneous injection





Required injector beam parameters

Stage	KEKB (final)		Present Phase-I		SuperKEKB (final)	
Beam	e+	e-	e+	e-	e+	e-
Energy	3.5 GeV	8.0 GeV	4.0 GeV	7.0 GeV	4.0 GeV	7.0 GeV
Stored current	1.6 A	1.1 A	1 A	1 A	3.6 A	2.6 A
Life time	150 min.	200 min.	100 min.	100 min.	6 min.	6 min.
Bunch charge	Primary e-10nC → 1 nC	1 nC	Primary e- 8nC → 0.4 nC	1 nC	Primary e-10nC → <u>4 nC</u>	<u>5 nC</u>
Norm. Emittance ($\gamma\beta\varepsilon$) (μrad)	2100	200	2400	150	<u>100/20</u> (Hor./Ver.)	<u>50/20</u> (Hor./Ver.)
Energy spread	0.125%	0.125%	0.5%	0.5%	<u>0.1%</u>	<u>0.1%</u>
No. of Bunch / Pulse	2	2	2	2	2	2
Repetition rate	50 Hz		25 / 50 Hz		50 Hz	
Simultaneous top-up injection (PPM)	3 rings (KEKB e-/e+, PF)		No top-up		<u>4+1 rings</u> (SuperKEKB e-/e+, DR, PF, PF-AR)	





Progress

- ◆ 2010: Beam design and hardware developments
- ◆ 2011-2014: Recovery from earthquake, mainly because of soft-structure girder design
- ◆ 2012-: Linac construction and commissioning
- ◆ 2012-: Step-by-step acquirement of beam licenses
- ◆ 2016: Phase-1
- ◆ 2017: Damping ring commissioning, Phase-2
- ◆ Continuous: Light source injections
- ◆ ...

Linac Upgrade Progress towards SuperKEKB (1)


◆ High-charge low-emittance RF gun development

- ❖ QTWSC cavity and Ir₅Ce photo cathode developments
- ❖ Laser development is underway




◆ Positron generator commissioning

- ❖ Good agreement with the simulation results
- ❖ Will solve discharge issues



◆ Precise alignment for emittance preservation

- ❖ Recovering after large earthquake in 2011
- ❖ Reaching specification of 0.1~0.3mm
- ❖ Longer term stability should be solved






◆ Utility upgrade during FY2014

- ❖ for electricity (+1.5MW) and cooling water (+1400L/min)


Linac Upgrade Progress towards SuperKEKB (2)

- ◆ High-power microwave modulator upgrades
- ◆ Low-level RF controls/monitor upgrades
 - ❖ Pulse-to-pulse modulation (PPM) between 4+1 rings
 - ❖ More spaces for increased number of devices
- ◆ Beam instrumentation
 - ❖ Large/small aperture beam position monitors (BPM)
 - ❖ Precise/fast and synchronized BPM readout system
 - ❖ Wire scanners and beam loss monitors
 - ❖ Streak cameras
 - ❖ (Deflectors, etc.)
- ◆ Pulsed magnet developments
 - ❖ ~3 bends, ~30 quads, ~40 steerings
 - ❖ Even with energy recovery
- ◆ Event-based control and timing system upgrade
 - ❖ Combination of MRF & SINAP modules
 - ❖ Essential for PPM operation
 - ❖ Precise timing & synchronized controls
 - ❖ Bucket selection at DR and MR





FC test stand (2015 July)

- test operation performed with
 - ◆ spare FC-base (#4)
 - ◆ 12-kA pulse modulator
 - ◆ new coaxial cables
 - ◆ new triplate feeder line
 - ◆ snubber circuit
 - ◆ but w/o bridge coils
- full-spec (12 kA) operation for continuous 200 hours achieved with no serious breakdowns and problems




FC assembly #2 & test stand

- ◆ Operation test with BC field is essential.
- ◆ FC assembly #1 is radio-activated in the beam line.
- ◆ Construct assembly #2 for operation with BC field at test stand.
- ◆ **Test-1:** operation with FC-head #4 (not work-hardened model) to see what happens in the same situation as the damaged FC.
[2016 June, soon]
- ◆ **Test-2:** operation with FC-head #5 (well work-hardened model) to check the operability at full current (12 kA) under the BC field.
[2016 August ~]



Damping Ring System Layout

M. Kikuchi







Damping Ring Beam Parameters

M. Kikuchi


Table 3: Parameters of the Damping Ring

Energy	1.1			GeV
Number of bunch trains	2			
Number of bunches / train	2			
Circumference	135.498295			m
Maximum stored current	70.8			mA
Energy loss per turn	0.0847			MV
Horizontal damping time	11.57			ms
Injected-beam emittance	1400			nm
Equilibrium emittance (h/v)	41.5 / 2.08			nm
Coupling	5			%
Emittance at extraction (h/v)	42.9 / 3.61			nm
Cavity voltage	0.5	1.0	1.4	MV
Bucket height	0.81	1.24	1.5	%
Energy spread	5.5×10^{-4}			
Synchrotron tune	0.0152	0.0217	0.0257	
Equilibrium bunch-length	11.07	7.79	6.58	mm
Phase advance/cell (h/v)	64.39 / 64.64			deg
Momentum compaction factor	0.0142			
Bend-angle ratio	0.35			
Bend radius	2.7			m
Number of normal-cells	40			
RF frequency	509			MHz
Chamber size(normal cell)	$34^H \times 24^V$ w/ antechamber			mm



Hardware Status

- LTR / RTL beam transport lines
 - Magnet: Installation completed
 - vac. chamber:
 - installation, beam instrumentation in 2016 / 2017
- DR
 - Magnet: Installation completed (except for steerings in the straight)
 - Vacuum chamber: installation is underway




DR and the extraction line



Installation of vac. chambers

- Power supplies for the magnets:
 - All delivered. Tuning will be done in 2017.
 - Steering PS will be delivered in 2017.

- **Beam instrumentation:**
 - Most of sensors, electronics and cables delivered.
 - Cabling of BPM completed in FY2015.



Pulse shape of the kickers.

- **Kicker system for injection/extraction:**
 - Magnets and the power supplies are delivered.
 - **Double half-sine pulse for the two bunches**
 - **No ringing after pulse**

- **Septum magnets for injection/extraction:**
 - Magnets and pulsers are delivered.




Septum magnet for injection.


- **Two RF cavities were fabricated.**
 - installed in the tunnel in June 2016.

Bucket selection in Phase-2 with DR

- ◆ Without DR, simply wait up to $5120 \times 96 \text{ ns} \sim 490 \mu\text{s}$
 - ❖ 96 ns : highest common frequency between linac – ring




- ◆ With DR, in order to select arbitrary bucket in MR, have to wait up to $\sim 4.5 \text{ ms}$, even if a bucket in DR was carefully selected
 - ❖ Power supply can wait only 2 ms, one of only 2798 buckets in 5120 buckets can be selected, may have to change LLRF condition at latter half of linac every pulse



- ❖ Can be a big challenge in LLRF precision



Construction Schedule






Linac Schedule Overview

RF-Gun e- beam commissioning at A,B-sector

e- commiss. at A,B,J,C,1

e+ commiss. at 1,2 sector (FC, DCS, Qe- 50%)
e- commiss. at 1,2,3,4,5 sector


Phase1: high emittance beam for vacuum scrub
Phase2,3: low emittance beam for collision



Injector Beam Commissioning for Phase-1


◆ Electron beam

- ❖ Thermionic gun at the beginning
- ❖ 1 nC per bunch
- ❖ 2 bunches per pulse
- ❖ 50 pulse per second






◆ Positron beam

- ❖ Primary electron with 7-8 nC per bunch
- ❖ Positron of 0.7 nC at linac end without damping ring



Progress: RF gun



- ◆ MR injection from RF gun during Phase-1 was recommended in the last gun review, and was planned for May 2016 since the last year
- ◆ On May 31, even an unusual centipede (~15cm!!) managed to visit the operation room to celebrate the first injection into HER






Beam from RF gun

- ◆ Successful Injection into MR for the first time, on May.31
- ◆ And continuing the RF gun operation since Jun.8



Wire Scanner Measurement



- ◆ Present beam: 1nC/bunch, 25Hz, 20mm.mrad at the gun, 30~200 mm.mrad at the linac end, ? Energy spread
- ◆ Phase-2: 2nC/bunch, 50Hz, 20 mm.mrad at the linac end, 0.1% energy spread
- ◆ Phase-3: 4-5nC/bunch
- ◆ Much room to enjoy the improvements



Summary

- ◆ Injection into SuperKEKB is another challenge with higher beam charge and lower transverse and longitudinal emittance
- ◆ Steady progress towards designed injection beam in steps
 - ❖ Alignment: almost confident on the required precision (0.1-mm local, 0.3-mm global), need to maintain for longer term
 - ❖ Positron generator: another license test, need discharge analysis
 - ❖ Thermionic gun: re-commissioned for primary electron for positron generation
 - ❖ RF gun: successful HER injection, following recommendations at review meetings
 - ❖ Need more radiation shield
 - ❖ Need much construction left for 2017
- ◆ Will balance between final beam quality and progressive operation
- ◆ Will select optimized route depending on available resources
 - ❖ Negotiation with light sources
 - ❖ Commissioning and development in parallel (no other choices)

