





# Progress of KEK Electron/Positron Injector Linac

**Mitsuhiro Yoshida**  
**Injector Linac, KEK**

# Mission of Electron/positron Injector in SuperKEKB

- ❖ For 40-times higher luminosity in SuperKEKB collider
- ❖ Low emittance & low energy spread injection beam with 4-5 times more beam current
  - ✧ New high-current photo-cathode RF gun
  - ✧ New positron capture section
  - ✧ Damping ring construction
  - ✧ Optimized beam optics and correction
  - ✧ Precise beam orbit control with long-baseline alignment
  - ✧ Simultaneous top-up injection to DR/HER/LER/PF/PFAR
- ❖ Balanced injection for the both photon science and elementary particle physics experiments



The single injector would behave as multiple injectors to multiple storage rings by the concept of virtual accelerator



# Required injector beam parameters


Stage	KEKB (final)		Phase-I		Phase-II		SuperKEKB (final)	
	e+	e-	e+	e-	e+	e-	e+	e-
Beam	e+	e-	e+	e-	e+	e-	e+	e-
Energy	3.5 GeV	8.0 GeV	4.0 GeV	7.0 GeV	4.0 GeV	7.0 GeV	4.0 GeV	7.0 GeV
Stored current	1.6 A	1.1 A	1 A	1 A	–	–	3.6 A	2.6 A
Life time (min.)	150	200	100	100	–	–	6	6
Bunch charge (nC)	primary e- 10 → 1	1	primary e- 8 → 0.4	1	0.5	1	primary e- 10 → <u>4</u>	<u>4</u>
Norm. Emittance ( $\gamma\beta\varepsilon$ ) ( $\mu\text{rad}$ )	1400	310	1000	130	200/40 (Hor./Ver.)	150	<u>100/15</u> (Hor./Ver.)	<u>40/20</u> (Hor./Ver.)
Energy spread	0.125%	0.125%	0.5%	0.5%	0.16%	0.1%	<u>0.16%</u>	<u>0.07%</u>
Bunch / Pulse	2	2	2	2	2	2	2	2
Repetition rate	50 Hz		25 / 50 Hz		25 / 50 Hz		50 Hz	
Simultaneous top-up injection (PPM)	3 rings (LER, HER, PF)		No top-up		Eventually		<u>4+1 rings</u> (LER, HER, DR, PF, PF-AR)	



# Linac Schedule Overview as of Jun.2017

## ◆ Long (5-month) shutdown for the first time in SuperKEKB project




- ❖ 9-month shutdown in 1997 during KEKB
- ❖ DR construction, resource availability, etc
- ❖ Installation of many important components during this shutdown



# Progress of Photo-cathode RF Gun



Yoshida et al

- ◆ Succeeded in injection during SuperKEKB Phase-1 commissioning for 11 days
- ◆ Employs Yb-doped-fiber and Nd/Yb:YAG laser, Ir5Ce or Ir2Ce cathode, QTWSC or cutdisk structures
- ◆ Secondary RF gun was constructed for availability with Ir2Ce and cutdisk



# Photo-cathode RF gun: Laser

## ◆ Yb:Fiber + Nd:YAG multi-pass amplifier





Beam charge stability

- Stable laser system for Phase-II.
  - 2 nC, 2 bunch stable operation will be expected. (2-bunch operation was already demonstrated.)
  - Two oscillator (one will be commercial oscillator).
  - Two amplifier lines.
  - Spatial filter for one amplifier line.



# Removal of temporary pre-injector (3T/32RFgun)

- ◆ KEK e+/e- linac has been divided into two regions by a wall at 3T.
- ◆ 3T/32 pre-injector has been used for PF, AR injection during upgrade construction and initial beam commissioning in linac upstream region.
- ◆ 3T/32 pre-injector is **removed in May 2017** for **DR commissioning**.
- ◆ a regular accelerator module (3-2) is installed in this region for injection beam energy margin.
- ◆ AT/A1 pre-injector is **used for all the storage rings (HER, LER, PF, AR)** after autumn 2017. They share the same fate in case of linac troubles.
- ◆ PF, AR beam operation from October.
- ◆ DR commissioning from December 2017.




# Positron Source status

- ◆ **Breakdown problem in Flux Concentrator** during 2017 April operation after beamline installation  
(Though we had no problem during test-stand operation at full-spec current.)
- ◆ **No e<sup>+</sup> beam operation during April-May run.**
- ◆ **Inspection of damaged FC**
  - ❖ cooling down of residual-radiation since May 15
  - ❖ removal of FC base part from e<sup>+</sup> station in June
  - ❖ visual search for **damaged part**
  - ❖ **detailed inspection in August**
  - ❖ recovery trial
- ◆ **Re-installation or replacement to spare FC** in August for 2017 autumn run & Phase-2 run  
(During these period, operation current will be around **half of the spec.**)
- ◆ **Manufacturing of next FC assembly on-going** for stand-alone test and investigation of the breakdown issue for Phase-3 operation.






# Pulse magnet system



Pulse magnets (Q+ST+ST+Q)



Pulse current driver


- ◆ For pulse-by-pulse beam-mode switching and independent optics/orbit tuning, pulse magnet system is introduced.
- ◆ All the quads in Sector-3, 4, 5 are replaced by pulse-Qs and pulse-steerings are introduced.
- ◆ AT/A1 pre-injector merger line bends are replaced from DC to pulse magnets.
- ◆ Pulse magnets **installation completed**.
- ◆ Pulse power supply **setting-up on-going**.
- ◆ Test operation of pulse magnet system in September.
- ◆ Beam commissioning with pulse magnet system start in October 2017.

# Event timing controls for pulsed quad & steering magnet controls

MRF PXI-EVR-230 was added  
Control software is based on:  
Windows 8.1 Professional  
EPICS base R3.14.12.6 for EVR  
control


LabView for DAC/ADC control

*Satoh, Enomoto et al.*



- Device driver for cPCI-EVR-300 (Swiss FEL) was modified for our card
- Fundamental functions can already work well.
- Data buffer functionality is now under implementation.

# Pulsed magnet rack




Remote controller  
DAC (PXI-6733)  
ADC (PXIe-6356)  
PXI-EVR-230

- ◆ 13 racks are newly installed
- ◆ Small form-factor (4U) power supplies are tested more than 2 months at 50Hz

Interlock signal processing  
(CompactRIO based system)

# Development of 571.2MHz Master phase shifter


周長補正のため周波数を微調



- All linac clocks are generated from 571.2 MHz master oscillator
- Clock is adjusted every minutes to compensate the ring circumferences, and the phase should be adjusted to meet the lengths of beam transports of electron and positron.
- Stabilities of 0.1%rms in amplitude and 0.02 degree rms in phase




# 571.2MHz Phase shifter





# KL\_DS, KL\_DN, KL\_32 Installation



	ECS	BCS
Voltage required [MV]	41	21.5
# 2m accelerator structure	2	1
Accelerator field [MV/m]	10.2	10.75
Operation power [MW]	29.0	19.0
Pulse width [ $\mu$ s]	0.8	0.8
Rep. rate [Hz]	50	50



KL\_DS/BCS



KL\_DN/ECS




KL\_32

# Bucket selection in Phase-2 with DR


◆ Without DR, simply wait up to  $5120 \times 96 \text{ ns} \sim 490 \mu\text{s}$

❖ 96 ns : highest common frequency between linac – ring



◆ With DR, in order to select arbitrary bucket in MR, have to wait up to  $\sim 4.5 \text{ ms}$ , even if a bucket in DR was carefully selected


❖ Power supply can wait only 2 ms, one of only 2798 buckets in 5120 buckets can be selected, may have to change LLRF condition at latter half of linac every pulse




❖ Can be a big challenge in LLRF precision

# Many other Linac Upgrade Progress


- ◆ **High-power microwave modulator upgrades**
- ◆ **Low-level RF controls/monitor upgrades**
  - ❖ Pulse-to-pulse modulation (PPM) between 4+1 rings
  - ❖ More spaces for increasing number of devices
- ◆ **Beam instrumentation**
  - ❖ Large/small aperture beam position monitors (BPM)
  - ❖ Precise/fast and synchronized BPM readout system
  - ❖ Wire scanners and beam loss monitors
  - ❖ Streak cameras
  - ❖ (Deflectors, etc.)
- ◆ **Alignment to preserve beam emittance**
  - ❖ Measurement precision reaching 0.1 ~ 0.3mm
  - ❖ Mover and orbit control development
- ◆ **Event-based control and timing upgrade**
  - ❖ Essential for pulse-to-pulse modulation
  - ❖ Precise timing & synchronized controls
  - ❖ Bucket selection at DR and MR



Pulse magnet tests



SINAP event modules



Beam wire scanner






# Linac Schedule Overview as of Jun.2017

RF-Gun e- beam commissioning at A,B-sector

e- commiss. at A,B,J,C,1

e+ commiss. at 1,2 sector (FC, DCS, Qe- 50%)  
e- commiss. at 1,2,3,4,5 sector

Phase1: high emittance beam for vacuum scrub  
Phase2,3: low emittance beam for collision





# Summary

- ◆ **We learned a lot during KEKB operation**
- ◆ **Phase-2 injection into SuperKEKB is another challenge with higher beam current and lower transverse and longitudinal emittance**
- ◆ **Steady progress towards designed injection beam in steps**
  - ❖ **Alignment: almost confident on the measurement precision (0.1-mm local, 0.3-mm global), may need mover to maintain it for longer term**
  - ❖ **Positron generator: need discharge analysis**
  - ❖ **Thermionic gun: stably operated for primary electron for positron generation**
  - ❖ **RF gun: following recommendations at review meetings**
  - ❖ **Pulsed devices: global and synchronized operation**
  - ❖ **New modulators for energy and bunch compressors on DR beamlines**
- ◆ **Will balance between final beam quality and progressive operation**
- ◆ **Will select optimized route depending on available resources**
  - ❖ **Balance with injection operation for light sources, commissioning and development in parallel**



# Injection Energy Margin Recovery

(even while dropping Energy 8 GeV  $\rightarrow$  7 GeV)

- ◆ No backup/stand-by before J-Arc in KEKB operation
- ◆ Optimized for SuperKEKB ring injection reliability with larger beam currents and smaller emittance
- ◆ Temporary removal of units for construction
  - ❖ Should be recovered before phase-3
- ◆ A unit was removed to make a room for DR BT
- ◆ Positron deceleration capturing
- ◆ Lower acceleration in large aperture structures in the positron capture section
- ◆ An unit before J-Arc was converted into a stand-by for availability
- ◆ C-band structures were converted into S-band to help emittance preservation
- ◆ Degraded accelerating structures after 35 years of operation
  - ❖ Should be refurbished in the long run
- ◆ Larger beam current with larger beam loading

*Kamitani et al*