# SuperKEKB status



**BPAC Review in summer 2025** 

30th June 2025

Kyo Shibata (on behalf of SuperKEKB)



Inter-University Research Institute Corporation High Energy Accelerator Research Organization (KEK) 大学共同利用機関法人高エネルギー加速器研究機構 (KEK)





- Major works during shutdown
  - Beam pipe cleaning
  - Collimator works
  - Radiation shielding at Oho
  - Electron RF gun
  - Others
- Vacuum works
- Major work schedule
- Summary



## Major works during shutdown

- 1. Beam pipe cleaning (vacuum sealant (VACSEAL) removal)
  - Countermeasure against SBL
  - @IR (HER/LER), LER wiggler sections (D04, D10, D11)
  - ⇒ Improvement of accelerator stability
- 2. Collimator works
  - Relocation (LER, D06V2 -> D03V4)
  - Damaged jaw replacement (LER D02V1, D05V1)
  - New water-cooled collimator (HER D09V3)
  - Protection of Belle II from SBL (D03V3), Beam impedance reduction (D02V1, D05V1), Suppression of abnormal pressure rise (D09V3)
- 3. Radiation shield reinforcement for full-scale use of NLC
  - Shielding radiation generated by NLC
  - Expansion of radiation control area around Oho experimental Hall
  - Background reduction, Beam impedance reduction
- 4. Electron RF gun replacement
  - New RF-Gun less prone to discharge
  - Stable two-bunch injection
- 5. Installation of ECS into electron BT line
  - Reduction of energy spread of high charged bunch
  - $\hfill \Longrightarrow$  Improvement of injected beam quality and injection efficiency
- 6. Magnet pole replacement of positron BT line
  - Emittance growth mitigation by improving the magnetic field.
  - → Improvement of injected beam quality and injection efficiency









30th June 2025

# Beam pipe cleaning 2





# Beam pipe cleaning 3



- Many pressure bursts accompanied with SBL events
- Strong SR irradiation especially downstream wiggler section.
  - Vacuum leaks occurred more frequently than other sections
- Many MO-flanges most-likely with VACSEAL
- LER D04&D10 : All MO-flange connections were cleaned.
  - D04 : 52 MO-flange connections (26 bellows chambers)
  - D10: 54 MO-flange connections (27 bellows chambers)
  - Many black stains were found and removed.
- LER D11 : Ongoing (will be completed by mid-July)
  - 44 MO-flange connections (22 bellows chambers)
- And more
  - Some MO-flanges with VACSEAL applied to stop vacuum leaks





Radiation shielding (concrete)







### **Collimator works 1**

#### Damaged jaw replacement (LER)

- D02V1 and D05V1 were replaced with new ones.
- D05V1 (NLC) top jaw material was changed to Ti.
  - Top side : Ta (4 mm) -> Ti (10 mm)
  - Bottom side : Ta (4 mm) -> Ta (10 mm)
  - Durability and background reduction performance of Ti jaw will be tested in coming beam operation.





#### LER vertical collimators and jaws (at start of 2025c)

Name	Tip Material (): longitudinal length in mm	Tip Condition
D06V1	Ti (10)	Healthy
D05V1	Top: Ti (10) Bottom: Ta (10)	Healthy
D03V4	Hybrid: Ta (3) + C (7)	Healthy
D02V1	Ta (10)	Healthy



30th June 2025





- Collimator relocation (LER)
  - D06V2 collimator was relocated to D03V3 as a countermeasure against SBLs
  - Protection for Belle II, QCS, and D02V1 from SBLs occurred downstream of D05V1 (e.g., D04 wiggler section).



**BPAC Review in summer 2025** 



T. Ishibashi [B2GM, 20250616]

### **Collimator works 3**



#### New water-cooled collimator (HER)

- Abnormal pressure rise was observed near D09V3 in 2024c run.
  - Pressure increased even if the beam current is constant.
  - Pressure depended on bunch current and collimator gap.
- Collimator jaw may be heated by HOMs generated by itself.
  - Or discharge may occur around collimator jaw.
  - The cause of the abnormal pressure rise is still unclear.
- D09V3 collimator will be replaced with water-cooled one.
  - New collimator is expected to be delivered by the end of October and installed in early November.





#### Drawing of HER vertical collimator with water channel











- LER current was limited by high radiation level at Oho Exp. Hall in 2024c run.
  - Radiation level in the Oho Experimental Hall increased as closing the D05V1 collimator gap.
- Radiation shielding was reinforced during 2024c run. (11/26-27), but it was not enough.
  - Polyethylene blocks were added on the existing lead shields in the tunnel.
  - Concrete shields were installed at Oho Experimental Hall to reduce the radiation levels outside.
- For full-scale use of the D05V1 collimator, it is required to reinforce radiation shielding and expand the radiation control area.





Countermeasures during 2024c run.



Positron beam Conventional collimation





### **Radiation shielding at Oho 3**



#### Oct. 2024









### **Radiation shielding at Oho 4**

#### • Expansion of Radiation Control Area around Oho Experimental Hall



Radiation level outside Oho Exp. Hall was maintained below 1.5  $\mu\text{Sv/h}$  with additional concrete shields.



Radiation control area (< 20µSv/h)</p>



A fence is being constructed to establish the boundary of the radiation control area until September 2025.



Oct 2024

### **Electron RF Gun status**





• Until the end of 2026b run, it will be possible to conduct HER 2-bunch injection with a new cathode.





### **Other works**



### Other Upgrade Tasks

- Energy Compression System (ECS) installation at BTe [M. Yoshida et al.]
  - $\rightarrow$  Suppress the energy spread of high-charge bunches.
  - This system will be available for the 2025c run.
- Reinforcement of a Q-magnet mount in SLY [R. Ueki et al.]
  - $\rightarrow$  Suppress Q-magnet displacement at high beam current to stabilize the orbit.
  - The specific Q-magnet to be worked on is still under consideration.
- Installation of gap sensors for vertical collimators [T. Ishibashi]  $\rightarrow$  Measure jaw displacement with higher precision and cross-check with the existing displacement sensors.
- Replacement of bending magnet poles (BH3P) at BTp [M. Tawada et al.]
  - $\rightarrow$  Mitigate emittance growth in BTp.
  - To improve magnetic field quality, poles for 11 bending magnets will be replaced by Oct.
- Investigation and realignment of the LER injection point beam pipes [VA, BT Gr. et al.]
  - $\rightarrow$  Ensure that the injection point configuration is consistent with the model.
  - Correcting this misalignment may improve the injection efficiency.





Beam pipes around the injection point (downstream of QI6P).

~3 mm offset







ECS at BT1

T. Ishibashi [B2GM, 20250616]

16









### Vacuum works (LER)



- 2. Cleaning of beam pipes in the Oho wiggler section  $\rightarrow$  Completed
- 3. Cleaning of beam pipes in the Nikko wiggler section  $\rightarrow$  Ongoing (May July)
- 4. Replacement of damaged jaws in the D02V1 collimator
  → Completed
- 5. Relocation of the D06V2 collimator to D03V4  $\rightarrow$  Completed
- 6. Replacement of damaged jaws in the D05V1 collimator
  → Completed
- Cleaning of MO-flanges known to have used VACSEAL (location: around CCG D01\_L10, D01\_L15)
- 8. A) Replacement of ceramic chambers in the kicker magnets (to reduce residual kicks)

B) Alignment check and correction of beam pipes around the injection point







### Vacuum works (HER)

- 1. Internal inspection and cleaning of beam pipes in the IR  $\rightarrow$  Completed
- 2. Replacement of an ion pump feedthrough  $\rightarrow$  Completed
  - Vacuum leak was caused by abnormal discharge in the HV connector.
- 3. Replacement of the damaged jaw in the D09V3 collimator
  - A new collimator with a cooling water channel is being manufactured. Installation is scheduled for the beginning of Nov.
- 4. Cleaning of MO-flanges known to have used VACSEAL. (location: SUS flanges around CCG D02\_H22)



17



## Major work schedule leading up to 2025c









- Beam pipe cleaning
  - IR, LER wiggler sections (D04, D10, D11)
  - Many black stains were found and removed.
  - will be completed by July
- Collimator works
  - Damaged jaws were replaced with new ones (LER D02V1, D05V1)
  - LER D06V2 was relocated to D03V4 to protect Belle II, QCS, and D02V1 from SBLs.
  - HER D09V3 will be replaced with new water-cooled one to mitigate abnormal pressure rise.
- Radiation shielding reinforcement
  - Radiation shielding at D05V1 is being reinforced.
  - Radiation control area will be expanded before 2025c run.
  - Full-scale usage of D05V1 will be possible from 2025c run.
- Electron RF gun
  - New RF gun trouble is being addressed now.
  - HER 2-bunch injection will be possible in coming operation.
- others
  - ECS installation, BTp dipole magnet pole replacement, etc.
  - Work is progressing as scheduled in preparation for the start of MR operation on Nov. 5<sup>th</sup>





#### Thank you for your attention.



Inter-University Research Institute Corporation High Energy Accelerator Research Organization (KEK) 大学共同利用機関法人 高エネルギー加速器研究機構 (KEK)







Inter-University Research Institute Corporation **High Energy Accelerator Research Organization (KEK)** 大学共同利用機関法人 高エネルギー加速器研究機構 (KEK)

