

SuperKEKB LS1 upgrade status (including injector)


Hiroyasu EGO

KEK Injector Linac division

Contents

- **Operation of SuperKEKB in 2022**
- **Countermeasures for high luminosity in LS1**
- **Upgrade works**
 Main rings / Injector linac
- **Summary**

Operation of SuperKEKB in 2022



Achievements

$$L_p = 4.65 \times 10^{34} \text{ cm}^{-1}\text{s}^{-1}$$

$$L = 424 \text{ fb}^{-1}$$

$$I_p = 1.46 \text{ A}$$

$$I_e = 1.14 \text{ A}$$

Improvements

- ① e-: The septa in operation at 25Hz
 - ② e+: Fast strip-line kicker for the 2nd bunch orbit correction
 - ③ HER: Horizontal orbit feedback system
- To be improved
- ④ e-: Give-up of two-bunch injection due to 2nd bunch drift of the vertical orbit
 - ⑤ e+ Decrease in charge due to the BP diamond aborts

Countermeasures for high luminosity in LS1



Planned countermeasures




- Major countermeasures discussed so far.

Y. Suetsugu (2021.09.02)
The 25th KEKB Accelerator Review Committee

K. Shibata
The 26th KEKB Accelerator Review Committee

	Aim	Possible countermeasures
(1)	• Increase injection power (efficiency)	Linac upgrade to designed specification
		Large physical aperture at electron injection point (HER)
		Linac upgrade beyond designed specification
(2)	• Relax beam-beam effect • Expand dynamic aperture	Utilizing rotatable sextupole magnets (LER)
		“Perfect matching”
		QCS modification (Option#1): Move QC1RP to the far side of IP
		Larger scale QCS modification (Option #8)
(3)	• Suppress BG • Expand physical aperture	QCS cryostat front panel modification and additional shield to IP bellows
		Optimization of collimator location
		Enlargement of QCSR beam pipe (Option#3)
(4)	• Relax TMCI limit	“Non-linear collimator”
(5)	• Improve stability	Robust collimators
		Upgrade of beam abort system and loss monitor system
(6)	• Anti-aging measures	Preparation of standby machines and spares, repair of facilities, etc.




2021/9/2

7

LS1 works of the main rings : Schedule

We are here now




K. Shibata
The 26th KEKB Accelerator Review Committee


LS1 works of the main rings : IR

- Major work items in accelerator tunnel:

- Disassembly and reinstallation of concrete radiation shields
- Belle II maintenance & reinforcement work
- Disassembly and reinstallation of magnets, beam pipes for QCS work
- QCS extraction & reinstallation
- QCSR cryostat leak test
- QCS cryostat modification





IR (Tsukuba straight section)



K. Shibata
The 26th KEKB Accelerator Review Committee

LS1 works of the main rings : HER injection point

- Vacuum work at HER injection section:
 - 3 beam pipes are replaced with new ones to increase injection rate.
 - Orbit clearance from chamber wall is enlarged by changing wall position along beam axis.
 - Wall length along the beam axis is shorten as much as possible.
 - Pumping port will be removed to shorten wall length if possible.
 - New BPM for injected beam is installed for precise injection tuning.
 - Schedule
 - Production : JFY2022 (~ March/2023)
 - Beam pipe replacement : JFY2023 (April/2023 ~)






K. Shibata
The 26th KEKB Accelerator Review Committee

LS1 works of the main rings : NLC

- Wiggler magnets and beam pipe removal (already done)
 - Removed wiggler magnet and cable : 50 magnets and their cables
 - Double pole magnet (3 ton) : 20
 - Single pole magnet (2 ton) : 10
 - Half pole magnet (1.5 ton) : 20
 - Cables : 3 ton
 - Removed beam pipe for wiggler magnet : 10 beam pipes
 - Disassembly procedure
 - Removal of wiggler magnet cables
 - Upper parts of wiggler magnets disassembly
 - Beam pipes removal
 - Upper parts of wiggler magnets reassembly
 - Wiggler magnets removal


10 times

Tsukuba (Belle II)




Wiggler beam pipe removal work

S. Nakamura



K. Shibata
The 26th KEKB Accelerator Review Committee

LS1 works of the main rings : Others



Robust collimator head (LER)

- As countermeasure against kicker-pulsar misfiring and resulting destruction of collimator
 - Replacement with carbon head of horizontal collimator D06H3 and relocation from D06H1 to D06H4
 - Carbon head production : ~ March 2023
 - Head replacement : Spring ~ Summer 2023
 - Collimator relocation : Spring ~ Summer 2023

New beam pipes with wider aperture at HER injection point

- For injection efficiency improvement
 - New beam pipes with wider aperture & New BPM for precise measurement of injected beam
 - Beam pipe production : ~ March 2023
 - Beam pipe replacement : Spring ~ Summer 2023
 - Septum baking : ~ Summer 2023?

RF cavity modification and replacement (LER)

- For stable operation with larger beam current
 - Modification : Input coupler replacement, cooling power enhancement, coaxial line modification, etc. (done)
 - Cavity replacement (D05A) : January ~ February 2023

Vacuum seal replacement at RF section (DR)

- For pressure reduction
 - Replacement from elastomer gasket to metal gasket for dummy pipes (done)


DR Extraction kicker power supply modification and repair (DR)

- For stable operation
 - Modification : December 2022 ~ August 2023

• And so on...

K. Shibata
The 26th KEKB Accelerator Review Committee

LINAC upgrades : Schedule




LINAC has no LS1 because of injection to SR rings !

LINAC upgrades : Difficulty in stabilizing beam condition


Best tuning condition is destroyed gradually in a day

2022.5.29 8:42:42



Beam orbit and emittance of e-
tuned fine in the morning

2022.5.29 13:18:53





Beam orbit **unstable** and emittance **worse**
charge **lost** in the afternoon

Upgrade works : Difficulty in stabilizing beam condition

Best tuning condition destroyed by change in air temperature arising from seasonal and daily conditions

UPGRADE : Renewal of air conditioners for the klystron gallery and linac tunnel (2022 - 2023)




Y. Shimosaki



LINAC upgrades : Beam tuning

Manual adjustment of **magnets upstream** and **accelerating phase of the sectors 3 to 5** by using beam-destructive profile monitor



UPGRADE : Automatic adjustment by using none-destructive monitor (2022-2025)



Improved injection efficiency




LINAC Upgrades : Beam-degrading areas



Beam position in LINAC and BT to HER

LINAC upgrades : Beam optics 1

Large-aperture pulsed Q magnet & High-speed pulse kicker



Y. Okayasu

High-speed pulse kicker


C. Mitsuda, Y. Enomoto

K. Yokoyama, T. Natsui


Large-aperture pulse Q-magnet

at J-ARC entrance

initial unmatched conditions




after matching




Y. Seimiya

at J-ARC exit





Fine optics matching



Matching simulation

- At the entrance and exit of 180 deg. J-ARC region, a good optics matching is very important to mitigate beam loss and emittance growth.
- Simultaneous matching for both of HER and LER injection beams requires the pulsed Q magnets.
- From the simulation results, four pulsed Q magnets at both of entrance and exit of J-ARC are sufficient for the matching.
- Pulsed kicker with a speed of about 100 ns has been demonstrated to control the vertical orbit of 2nd bunch independently.

Linac upgrades : Beam optics 2





Four Large-aperture pulsed Q magnets

Current optics

New optics



$\Delta\gamma\epsilon_x \sim 100 \mu\text{m}, \bar{\beta}_x = 45.2 \text{ m}$

$\Delta\gamma\epsilon_x \sim 40 \mu\text{m}, \bar{\beta}_x = 16.3 \text{ m}$



- Large emittance e+ beam is accelerated from 0.1 GeV to 1.1 GeV for DR injection.
- Operation of DC Q-magnets is optimized for e+ beam.
- For e- beam (3 to 4 GeV), the focusing force is so weak as to cause its emittance growth.

- The four pulsed Q magnets can optimize both the e- and e+ beams, the betatron functions can be decreased.
- Simulations shows that they can help to decrease the emittance growth to less than half.




Linac upgrades : Injection efficiency

BTe-ECS (Energy Compression System)

ECS reduces the longitudinal emittance of electron beams for HER

Installation plan in BTe




M. Yoshida

S-band 3m-long TW structures


Simulations for best operating parameters

by the beam-analysis group

Injection efficiency



2Jz of injection beam



N. Iida, T. Yoshimoto


- Design of the components have finished.
- High-power RF sources are under construction.
- Component layout are in the process of design.
- **3m-long TW accelerating structures ready for high-power conditioning**

Results:


- Longitudinal emittance, 2Jz, becomes small by ECS.
- Even with $R_{56} = -0.6$ m $V_c = 70$ MV, 2Jz can be lower than the energy acceptance of HER.
- Investigation with a parameter of $R_{56} = -1.0$ m will be done soon.

Linac upgrades : Accelerating structures

New S-band structure



Discharged damages




Water leakages



New S-band 2m-long TW accelerating structure

New pulse compressor



Super-compact pulse compressor

- **Mitigation of accelerating structure failures**
 - Originally designed for 8 MeV/m (PF injector), but used at 20 MeV/m (KEKB upgrade)
 - Degradation that lead to high field emission rate and discharges
 - **Water leaks, field emission, discharge** in waveguide, and so on (**29 of 60 units** have some problems)
 - Not only future Y(6S) but even Y(4S) could be suffered
- **5-year upgrade plan to fabricate and install new accelerator structures (FY2018 – FY2022)**
 - 4 units (16 acc. structures) will be replaced by new one. (Unit44 was replaced in this summer)
 - New acc. structure: acc. **gain up 7%**, **surface field down 20%** (reduce breakdown)
 - **Suppression of instabilities** arising from long-range wakefields
 - **New pulse compressor (SCPC)** was also developed and installed in Unit44.

H. Ego

Summary

- **Achievements; $I_e = 1.14$ A, $I_p = 1.46$ A, $L_p = 4.65 \times 10^{34}$ cm⁻¹s⁻¹ and recorded int. $L = 424$ fb⁻¹**
- **Fatal shortage of operation time due to incredible increase in electricity costs**


- **Main ring upgrades in LS1**
 - IR works
 - Non Linear Collimator (NLC) installation
 - Beam pipe replacement at the injection point of HER for large physical aperture
 - Etc

- **LINAC Upgrades**
 - No LS1 because of beam injection for not only SuperKEKB but also the SR rings
 - Beam optics improvements by installing new large-aperture pulsed Quads at J-arc and positron capture section
 - Fast kicker for 2nd bunch orbit correction
 - New accelerating structures against deterioration over time
 - Replacement of air conditioners
 - ECS in the electron BT

- **Severe difficulties in procurement for electric devices, materials and so on**

Appendix

IR (Tsukuba straight section) #4



- Future works
 - QCS cryostat modification
 - To reduce Belle II background noise, the material at the tip of QCS cryostat will be changed from W to SUS.
 - QCSR front cap replacement
 - QCSL front plate replacement
 - To make more space for Belle II cables, the tip of QCSR cryostat will be thinner.
 - QCSR cryostat modification including front cap replacement
 - QCS cryostats will be disassembled for these works.
 - It is necessary to shift QCS beam pipes in longitudinal direction.

BPM feedthrough




QCS beam pipe

Y. Arimoto

To access QCS pipes & BPMs, this part should be disassembled.




Y. Arimoto



QCS-R front cap


— Current design
— Next design

To access QCS pipes & BPMs, these windows should be open.



BPM feedthrough

QCS beam pipe





T. Oki



LINAC status : S-band Linac Layout & Energy Scheme

Simultaneous top-up beam Injector for four storage rings


60 klystron-units and 226 accelerating structures



- **Two electron sources:**
 - RF gun:** HER injection
 - Thermionic DC gun:** LER, PF, PF-AR
- **Sector 3-5:** All magnets are pulsed magnets.
- **Continuous orbit feedback**
- **DC magnet settings are same for different beam mode**


LINAC status : Electron Charge History 2020a to 2022c for HER

e- emittance
Measured $\epsilon_{nx,ny}$ (2 nC) : 20/20 μm (at BT1)
Goal : $\epsilon_{nx,ny}$ (4 nC) : 40/20 (H/V) μm



M. Satoh

LINAC status : Positron Charge History 2020a to 2022c for LER



M. Satoh

ARC Recommendations

- **R7.1: Perform systematic measurements of the orbit jitter of the two electron bunches and correlations with possible sources. Advance the synchronous data acquisition between Linac and BT.**
- **R7.2: More generally, perform a feasibility study for the implementation of synchronous beam data acquisition, which will be extremely useful for studying drift and instability.**
Improve the analysis tools using the synchronous beam, rf monitor, pulsed magnet data
- **R7.3: Implementation of an orbit feedback if the use of pulsed magnets allows for this.**
Orbit FB with pulsed magnet is already in operation (Sectors 3-5).
- **R7.4: Continue with the upgrade plan as presented in the summary slide.**
In progress
- **R7.5: Concerning the emittance growth of the second electron bunch, study the effect of long range-wakes in the linac.**
Fast kicker for 2nd bunch orbit correction could mitigate the 2nd bunch emittance growth.
- **R7.6: Identify the causes limiting the charge of the electron bunch along the injector.**
Simulation work and beam study are being conducted.
- **R7.7: Discover the loss locations and causes for the positron transport in the linac.**
Simulation work is now in progress. Beam matching after e⁺ target will be tested soon to reduce the beam loss.